QUALITY CONTROL ABSTRACT

Name of Work: Improvements to Roads and Drains at Lakkappa Layout, Singapura Paradise, Hosabalu Nagara, MS Palya Vinayaka Nagara and Raghuram Layout in Ward No.11

Job Code:- 805-19-000009

Bill No :- First and Final Bill

Name of Agency :- M/s Sri.E.Ramesh Anand

Sl No	Description of Items	Test	Test Units	Test Per Qty	Up to Date Qty	Convertion m^3 > m^2	Convertion m^3 > Tonnes	No. Of Sample to Be Conduct for Test	No of Sample Conducted for Test
	For Plane Cement Concrete -								
1	Cement Test				13.20	Cum			
		Setting Time - IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	1	1
		Soundness - IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	1	1
		Standarad Consistancy IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	1	1
2	Fine Aggregate								
		Specific Gravity and Water Absorption (IS 2386 Part. 3)1963	Days	One Source		-	-	1	1
3	Coarse Aggregate	Sieve Analysis (IS 2386- Part 1)-1963	Days	One Source		-	-	1	1
		Sieve Analysis (IS 2386- Part 1)-1963	Days	One Source		-	-	1	1
	For M30 Concrete -								
1	Cement Test				457.98	Cum			
		Setting Time Test - IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	6	6
		Soundness Test - IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	6	6
		Standarad Consistancy Test IS 12269 (53 grade ordinary Portland cement)	Days	One Source		-	-	6	6
2	Fine Aggregate								
		Specific Gravity and Water Absorption Test (IS 2386 Part. 3)1963	Days	One Source		-	-	6	6

TEXUS CONSULTANTS

Scanned by TapScanner

3	Coarse Aggregate	Sieve Analysis Test (IS 2386- Part 1)-1963	Days	One Source		-	-	6	6
		Aggrgate Impact Value Test (AIV) (IS 2386- Part 4)-1963	Days	One Source		-	-	6	6
		Sieve Analysis Test (IS 2386- Part 1)-1963 20 mm Aggregates	Days	One Source		-	-	6	6
4	Cube Test	Sieve Analysis Test (IS 2386- Part 1)-1963 12.5 mm Aggregates	Days	One Source		-	-	6	6
		Compressive Strength Test (IS 516-1959)	Cum	1 Sample for 50m3	487.98			7	7
	Precast Items								
1	Load Bearing Solid Block								
		Compression Strength Test (IS 2185, Part 1: 2005)	sqm	Per Batch	352.00	-	-	3	9
	RCC Slab 100 mm	Core Compressive Test (IS 2185, Part 1: 2005)	sqm	One Sample Per Batch	338.40	-	-	3	9
	Kerb	Compression Strength Test (IS 2185, Part 1: 2005)	sqm	One Sample Per Batch	978.00			3	6

TEJUS CONSULTANTS

Scanned by TapScanner